

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



**Weekending: May 13, 2011**

### **Weekly Activities - Description of Major Tasks Accomplished**

Public Relations: None this week.

Plans and Permitting: Conducted emergency on-site training exercise for emergency action (Valero or other on-site emergency) on May 13, 2011. Corpus Christi Fire Department Battalion Chief, J.D. Johnson, on site to receive facility orientation and coordinate response action. Setup meeting with LEPC the week of May 16, 2011 to finalize community notification process.

Demolition: Removing recyclable materials from Plant Engineering (Building 15) and Power House (Building 25). Cleaned Reagent Storage (Building 36) and substation (Building 40) for temporary storage of recyclable material. Completed 90% of Product Storage (Building 10) demo.

ACM Abatement: Continued non-friable ACM removal from Building 10. Built out ACM containment for Zinc Storage (Building 32). Continued friable and non-friable ACM removal from Powerhouse.

Hazardous Materials Removal: None this week.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. 5-10 Exceeded action level between 7:00 and 7:30 for particulate prior to commencing work activities. No additional exceedences on 5-11.

Other - High winds and rain shut project down 5-12 at 2:00 pm. 5-13 Conducted SWP3 inspection, maintained and repaired BMP's. Conducted SPCC inspection and drained secondary containment of rainwater from rain event that occurred on 5-12.

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

5/16/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue ACM abatement activities - Building 10, 25, 32
	Continue demo operations - Building 7, Building 10, Building 15
	Continue hazwaste removal operations - Second Floor Building 16 & Liquid removal Facility 1
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

**Week 2**

5/23/2011 -	Continue ACM Abatement activities
	Continue Demo and Hazwaste removal
	Commence tank cleaning operations

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	3	5	0	47.06	
< 60 mm Haz. Waste	1	1	0	12.56	
Liquid Hazardous Waste	0	0			
Friable ACM	0	0			
Non Friable ACM	8	13	42.13	64.5	
Class II	11	70	61.15	774.84	
Recycled Metals	0	0			

**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	191.25	47			238.25	
Project Totals	1,705.50	197.75			1,903.25	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	238.25	1,510.50	0	2,469	
Project Totals	3,576	1,903.25	5,791.25	0	11,271	

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



### **Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
No incidents to report this week.

### **Open Action Items**

None this week.