

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: June 3, 2011

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Demolishing Plant Engineering (Building 15), East Baghouse (Building 17), Brick Building (Building 18), Zinc Building (Building 32) and misc. debris in basin west of the East Cell House. Removing assets from Facility 2</p>
<p><u>ACM Abatement:</u> Removing Galbestos siding and friable ACM from Facility 2 and East Cellhouse</p>
<p><u>Hazardous Materials Removal:</u> Removal of caustic solids originating from the Wastewater Treatment Building (Building 11) . Removal and disposal of hazardous liquids originating from Facility 1 tanks. Draining residual fluid from pipes in Facility 1.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.</p>
<p><u>Other</u> -</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

6/10/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities - Building 2 and Building 16
	Demo operations - Debris removal Building 15, 17, 18, and 32.
	Continue hazwaste removal operations - Second Floor Building 16, Liquid Removal Facility 1, Building 10 & 11 Silos, Continue Tank Cleaning.
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

6/17/2011 -	Continue ACM Abatement activities
	Continue Demo and Hazwaste removal
	Continue tank cleaning operations

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	4	10	70.62	127.42	
< 60 mm Haz. Waste	5	7	63.5	87.84	
Liquid Hazardous Waste*	12	19	56,843	88,249	
Hazardous Sludge	7	8	112.54	124.57	
Caustic Solids	1	1	10.35	10.35	
Friable ACM	0	3	0	14.72	
Non Friable ACM	4	33	17.3	155.47	
Class II	38	135	690.5	1,792.53	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	231.75	41.5			273.25	
Project Totals	2,396.75	339.75			2,736.50	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	273.25	1,154.00	0	2,147	
Project Totals	5,616	2,736.50	9,943.25	0	18,296	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.