

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: June 10, 2011

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Southwest corner processing Numbered Bins (Building 10) and misc. debris in basin west of the East Cell House. Removing assets from Facility 1 and 2.</p>
<p><u>ACM Abatement:</u> Removing Galbestos siding and friable ACM from East Cellhouse (Building 16).</p>
<p><u>Hazardous Materials Removal:</u> Removal of caustic solids originating from the Wastewater Treatment Building (Building 11) . Removal and disposal of hazardous liquids originating from Facility 1 tanks. Draining residual fluid from pipes in Facility 1.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.</p>
<p><u>Other</u> -</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

6/17/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities - Building 2 and Building 16
	Demo operations - Building 16
	Continue hazwaste removal operations - Liquid Removal Facility 1, Building 10 & 11 Silos, Continue Tank Cleaning.
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

6/24/2011 -	Continue ACM Abatement activities
	Continue Demo and Hazwaste removal
	Continue tank cleaning operations

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	11	21	178.36	305.78	
< 60 mm Haz. Waste	0	7	0	87.84	
Liquid Hazardous Waste*	7	26	34,823	123,072	
Hazardous Sludge	6	14	84.66	209.23	
Caustic Solids	5	6	62.42	72.77	
Friable ACM	0	3	0	14.72	
Non Friable ACM	5	38	22.38	177.85	
Class II	47	182	625.24	2,417.77	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	226.25	50.5			276.75	
Project Totals	2,617.50	390.25			3,007.75	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	600	276.75	905.00	0	1,782	
Project Totals	6,216	3,007.75	10,848.25	0	20,072	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.