

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: June 24, 2011

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u></p>
<p><u>Plans and Permitting:</u> Submitted engineering survey for the East Cell House (Building 16).</p>
<p><u>Demolition:</u> Demolition of rail car tanks behind Facility 2 and 3. Lowered pipe rack between East Cell House and Facility 1. Removing recyclable material from Facility 1. Demolished West Baghouse (Building 24), Reagent Storage Building (Building 28), Brick Building (Building 38), Substation (Building 39).</p>
<p><u>ACM Abatement:</u> Removal of NFACM from Facility 1 and Reagent Storage Building (Building 28)</p>
<p><u>Hazardous Materials Removal:</u> Removal of caustic solids originating from the Wastewater Treatment Building (Building 11) and rail cars . Removal and disposal of hazardous liquids originating from Facility 1 tanks. Triple rinsed Building 11 Drum Filter cradle.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bar units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. 6-21-11 - at 0800 a particulate action level was detected. Work ceased for 30-minutes while dust suppression was augmented. Work resumed for the remaining work day without further incident. 6-22-11 - Work stopped at 10:00 due to wind out of the north sustained above 15 mph.</p>
<p><u>Other -</u></p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

7/1/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities - Facility 1
	Demo operations - Building 16
	Continue hazwaste removal operations - Liquid Removal Facility 1, Building 10 & 11 Silos, Complete Tank Cleaning.
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

7/8/2011 -	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Continue Tank Cleaning Operations

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	1	28	7.1	374.52	
< 60 mm Haz. Waste	3	10	46.49	134.33	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	3	18	34.02	259.78	
Caustic Solids	5	19	38.9	184.76	
Friable ACM	1	4	4.7	19.42	
Non Friable ACM	8	50	42.44	235.84	
Class II	17	243	255.91	3,535.58	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	174.25	45.25			219.5	
Project Totals	3,042.75	486.75			3,529.50	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	219.5	1,028.00	0	1,968	
Project Totals	7,506	3,529.50	13,140.25	0	24,176	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.

Daily tailgate meetings are conducted every day at 7:00 am.

6-24-11 - Water truck made contact with generator. Equipment backing operations and water truck routes were reviewed to prevent further incident.

Open Action Items

None this week.