

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: July 15, 2011

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations</u>: None this week.</p>
<p><u>Plans and Permitting</u>: None this week.</p>
<p><u>Demolition</u>: Demolition of the East Cell House (Building 16), Facility 1 Silos, Facility 2 catwalks, Brick Building (Building 52), Facility 3 Silo</p>
<p><u>ACM Abatement</u>: Removal of NFACM from West Cell House (Building 26), Facility 2 catwalks and pipe racks .</p>
<p><u>Hazardous Materials Removal</u>: Removal of hazardous waste originating from the West Cell House (Building 26).</p>
<p><u>Air Monitoring</u>: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. Action Levels and Stop Work Levels have been reduced by a factor of 1.82 for the next two weeks (July 11-July 25, 2011) when the wind direction has a northerly component. During this time, dust suppression adjustments will be implemented to further reduce dust levels.</p>
<p><u>Other</u> - None this week.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

7/22/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities - Facility 1, 2, and West Cell (Building 26)
	Demo operations - Building 16 and continue Facility 1.
	Continue hazwaste removal operations - Facility 3 Silos.
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

7/29/2011 -	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Continue Tank Cleaning Operations

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	2	33	25.14	416.09	
< 60 mm Haz. Waste	3	19	22.36	209.48	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	21	0	292.26	
Caustic Solids	0	19	0	184.76	
Friable ACM	0	4	0	19.42	
Non Friable ACM	4	59	17.03	271.87	
Class II	27	304	432.27	4,541.40	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	226.5	52			278.5	
Project Totals	3,642.50	631			4,273.50	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	718	278.5	1,199.00	0	2,196	
Project Totals	9,664	4,273.50	16,281.25	0	30,219	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.