

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: July 29, 2011

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations</u>: Project Team preparing presentation materials for media day scheduled for August 2, 2011.</p>
<p><u>Plans and Permitting</u>: None this week.</p>
<p><u>Demolition</u>: Complete demolition of the East Cell House (Building 16) with exception of concrete pillars. Demolition of Facility 1 is 85% complete.</p>
<p><u>ACM Abatement</u>: Removal of NFACM from Facility 2 and Facility 3.</p>
<p><u>Hazardous Materials Removal</u>: None this week.</p>
<p><u>Air Monitoring</u>: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.</p>
<p><u>Other</u> - July 26 and 27 prepared site for possible tropical storm landfall. No work on Saturday July 28, 2011.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

8/5/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities - Facility 2 and 3
	Demo operations - Building 16 and continue Facility 1.
	Continue hazwaste removal operations
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

8/12/2011 -	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Commence Stack Abatement

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste		33		416.09	
< 60 mm Haz. Waste	5	24	79.61	289.09	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	21	0	292.26	
Caustic Solids	2	21	29.61	214.37	
Friable ACM	0	4	0	19.42	
Non Friable ACM	53	160	1033.24	2327.95	
Class II	30	353	346.43	5,113.38	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	206.25	45			251.25	
Project Totals	4,070.75	736			4,806.75	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	718	251.25	780.00	0	1,749	
Project Totals	10,382	4,806.75	18,202.25	0	33,391	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.