

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: August 12, 2011

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations</u>: None this week.</p>
<p><u>Plans and Permitting</u>: Preparing smoke stack PRE-DEMOLITION STUDY in accordance with OSHA Standard 1926.850(a).</p>
<p><u>Demolition</u>: Facility 1 and Facility 2 steel processing. Demolition of Facility 2 Silos. Completed demolition of smoke stack furnace building. Crushing Building 15 foundation concrete.</p>
<p><u>ACM Abatement</u>: Removal of FACM pipe insulation from Facility 1, Facility 2, and Building 26. Removal of NFACM from Facility 2, approximately 75% complete.</p>
<p><u>Hazardous Materials Removal</u>: Removal of hazardous waste from Facility 2 silos and Building 24 West Baghouse furnaces. Removal and disposal of hazardous waste originating from smoke stack furnace building.</p>
<p><u>Air Monitoring</u>: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.</p>
<p><u>Other</u> - Meeting to discuss PCB sampling results that indicated PCB levels in the galbestos siding are below regulatory standards. Also reviewed ACM change order and discussed project status to date.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

8/19/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities - Facility 2 and 3
	Demo operations -Facility 1.
	Continue hazwaste removal operations
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program
	Receive stack equipment on site

Week 2

8/26/2011 -	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Commence Stack Equipment assembly

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	2	32	25.14	401.05	
< 60 mm Haz. Waste	2	27	32.25	340.97	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	21	0	292.26	
Caustic Solids	0	21	0	214.37	
Friable ACM	0	4	0	19.42	
Non Friable ACM	3	177	11.82	2400.72	
Class II	28	402	664.90	6,086.62	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	194.5	50			244.5	
Project Totals	4,482.00	834			5,316.00	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	700	244.5	-	0	945	
Project Totals	11,782	5,316.00	19,333.25	0	36,431	



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.