

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: September 30, 2011

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> Facility 2 Demolition Survey Submitted to TCEQ for review.</p>
<p><u>Demolition:</u> Old Casting Building (Building 7), Number Bins (Building 10), East Cellhouse (Building 16), and West Cellhouse (Building 26) concrete and steel processing. Cleaning footprint of East Cellhouse.</p>
<p><u>ACM Abatement:</u> NFACM Smoke Stack abatement.</p>
<p><u>Hazardous Materials Removal:</u> None this week.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. Based on a sample collected on 9/20/11, there is a revised Northerly Wind Component E-BAM Action and Stop Work levels. The new E-BAM Action Level and Stop Work Levels for the next two weeks, when the wind direction has a northerly component, are 0.022 mg/m³ and 0.028 mg/m³. Demolition activities were stopped several times due to lowered action and stop work particulate levels in place through October 14, 2011.</p>
<p><u>Other</u> - Conducted meeting with Trustee to discuss project status, air monitoring and air data, and demolition and smoke stack progress. Conducting routine SWP3 inspection and maintenance.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

10/7/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities -Smokestack
	Demo operations -West Cell House
	Continue hazwaste removal operations
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

10/14/2011	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Commence Stack Equipment assembly

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	37	0	442.01	
< 60 mm Haz. Waste	0	31	0	394.96	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	21	0	292.26	
Caustic Solids	0	22	0	226.56	
Friable ACM	0	6	0	40.97	
Non Friable ACM	0	192	0	2578.08	
Class II	84	763	1,621.39	12,929.35	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	227.25	54			281.25	
Project Totals	5,820.00	1,188			7,008.00	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	700	281.25	946.00	0	1,927	
Project Totals	16,682	7,008.00	29,614.25	0	53,304	



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.