

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: October 7, 2011

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Demolition of water tower. Commenced catwalk demo West Cooling Towers. Cleaning foot print of the East Cellhouse (Building 16) and Plant Engineering (Building 15). Demo and concrete processing of the West Cellhouse. Demolition of overhead pipe rack between Facility 3 and Lettered Bins Building (Building 14).</p>
<p><u>ACM Abatement:</u> NFACM Smoke Stack abatement.</p>
<p><u>Hazardous Materials Removal:</u> None this week.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. Based on a sample collected on 9/20/11, there is a revised Northerly Wind Component E-BAM Action and Stop Work levels. The new E-BAM Action Level and Stop Work Levels for the next two weeks, when the wind direction has a northerly component, are 0.022 mg/m³ and 0.028 mg/m³.</p>
<p><u>Other</u> - October 6, 2011 - Meeting with TCEQ to discuss classification of NFACM and RACM as it pertains to Galbestos removal operations.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

10/14/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities -Smokestack
	Demo operations -Facility 2
	Continue hazwaste removal operations
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

10/21/2011	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Commence Stack Equipment assembly

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	37	0	442.01	
< 60 mm Haz. Waste	0	31	0	394.96	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	21	0	292.26	
Caustic Solids	0	22	0	226.56	
Friable ACM	0	6	0	40.97	
Non Friable ACM	1	193	3.99	2582.07	
Class II	103	866	2,056.82	14,986.17	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	202	53			255	
Project Totals	6,022.00	1,241			7,263.00	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	700	255	900.00	0	1,855	
Project Totals	17,382	7,263.00	30,514.25	0	55,159	



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.