

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



**Weekending: October 14, 2011**

### Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations</u>: None this week.</p>
<p><u>Plans and Permitting</u>: None this week.</p>
<p><u>Demolition</u>: Facility 2 Demolition underway. Crushing concrete at Numbered Bins (Building 10)</p>
<p><u>ACM Abatement</u>: NFACM Smoke Stack abatement. Facility 2 abatement of friable pipe coating.</p>
<p><u>Hazardous Materials Removal</u>: Removal of Facility 2 wooden tanks (east half of structure).</p>
<p><u>Air Monitoring</u>: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. Based on a sample collected on 9/20/11, there is a revised Northerly Wind Component E-BAM Action and Stop Work levels. The new E-BAM Action Level and Stop Work Levels for the next two weeks, when the wind direction has a northerly component, are 0.022 mg/m<sup>3</sup> and 0.028 mg/m<sup>3</sup>. <b>8:08 am October 11</b> -Particulate concentrations at the downwind unit reached site "Stop Work" levels. All demo, abatement and hazardous waste removal ceased while additional dust suppression measures were implemented in the work areas. Particulate levels remained below the action level thresholds for the remainder of the day. <b>7:45 am October 13</b> - At 7:45 thunderstorms with heavy rain hit the site before any work has started. The E-BAM units were unplugged for protection. When they were started back up they needed another warm-up period due to the rain and high humidity. Abatement, demo, and haz waste removal did not start due to the forecasted high northerly winds</p>
<p><u>Other</u> - None this week.</p>

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

10/21/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities -Smokestack
	Demo operations -Facility 2
	Continue hazwaste removal operations
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

**Week 2**

10/28/2011	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	3	40	31.73	473.74	
< 60 mm Haz. Waste	3	34	32.85	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	21	0	292.26	
Caustic Solids	1	23	10.55	237.11	
Friable ACM	0	6	0	40.97	
Non Friable ACM	0	193	0	2582.07	
Class II	40	906	732.26	15,718.43	

\*Units in gallons

**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	176	53			229	
Project Totals	6,198.00	1,294			7,492.00	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	229	1,048.00	0	1,997	
Project Totals	18,102	7,492.00	31,562.25	0	57,156	

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
Daily tailgate meetings are conducted every day at 7:00 am.

**Open Action Items**

None this week.