

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: October 21, 2011

Weekly Activities - Description of Major Tasks Accomplished

Public Relations: None this week.

Plans and Permitting: None this week.

Demolition: Facility 2 demolition. Completed demolition of Building 26.

ACM Abatement: NFACM Smoke Stack abatement completed to approximately 140-feet above ground surface. Facility 2 abatement of friable pipe coating.

Hazardous Materials Removal: Removal of Facility 2 wooden tanks (east half of structure).

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. The E-BAM Action Levels and Stop Work Levels for a northerly wind component returned to the original levels (i.e., 0.035 mg/m³ and 0.045 mg/m³ for PM_{2.5}) beginning Saturday, October 15, 2011.

8:00 am October 17 -Particulate concentrations at the downwind unit reached site "Action Work" levels. Additional dust suppression measures were implemented in the work areas. Particulate levels remained below the action level thresholds for the remainder of the day.

October 18 - No abatement or demolition activities conducted due to northerly winds in excess of 15 mph.

October 19 - No stack abatement due to wind with a northerly component (<15 mph).

Other - 10-19 - TCEQ on-site to sample Facility 2 tanks.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 10/28/2011	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities -Smokestack
	Demo operations -Facility 2
	Continue hazwaste removal operations
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 11/4/2011	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	19	59	127.58	601.32	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	21	0	292.26	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	6	0	40.97	
Non Friable ACM	0	193	0	2582.07	
Class II	30	936	513.88	16,232.31	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	177.5	44			221.5	
Project Totals	6,375.50	1,338			7,713.50	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	221.5	450.00	0	1,392	
Project Totals	18,822	7,713.50	32,012.25	0	58,548	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.