

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



**Weekending: November 11, 2011**

### Weekly Activities - Description of Major Tasks Accomplished

Public Relations: None this week.

Plans and Permitting: None this week.

Demolition: Continued Facility 2 demolition.

ACM Abatement: NFACM Smoke Stack abatement. Facility 2 abatement of friable pipe coating.

Hazardous Materials Removal: Continued disposal of tank debris from Facility 2.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. E-BAM (real time particulate concentration) Action Levels and Stop Work Levels were reduced by a factor of 3.93 October 28 to November 11, 2011. Particulate action levels returned to standard levels on November 12. 11/9 - stop work occurred due to high northerly winds 11/10 - stop work occurred due to exceedence of stop work action levels.

Other - TCEQ and the EPA conducted a site visit on 11/11/11.

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

Week Ending - 11/18/2011	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities -Smokestack
	Demo operations - Facility 2
	Continue hazwaste removal operations
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

**Week 2**

Week Ending - 11/25/2011	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	4	77	71.84	829.26	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	25	0	378.15	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	6	0	40.97	
Non Friable ACM	5	208	24.71	2548.29	
Class II	6	970	77.95	16,728.67	

\*Units in gallons


**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	143	44.5			187.5	
Project Totals	6,872.25	1,478			8,349.75	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	187.5	539.00	0	1,447	
Project Totals	20,982	8,349.75	33,763.50	0	63,095	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



**Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
Daily tailgate meetings are conducted every day at 7:00 am.

**Open Action Items**

None this week.