

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: January 6, 2012

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Continue Building 25 and Smokestack demolition.</p>
<p><u>ACM Abatement:</u> Abatement of friable pipe wrap in Building 46.</p>
<p><u>Hazardous Materials Removal:</u> None this week.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. 1/4 - A stop work particulate reading occurred at 9:00 am. All work ceased for 30-mins and additional dust suppression measures were implemented. No further actions levels occurred during the work day. 1/5 -Project stop work due to high northerly winds.</p>
<p><u>Other</u> - TCEQ issued additional requirements for dust control during work hours when demolition, ACM abatement, and/or hazardous waste removal is occurring. These new requirements include the following: Increase misting/wetting of the Facility No. 2 building area, increase wetting of the smokestack area and conduct daily removal (and placement into a roll off container) of the particulates on the ground from smokestack wet sawing, and complete placement of geotextile fabric to cover the footprint of the former West Cell House where the concrete floor is missing.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 1/13/2013	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Smokestack demolition.
	Demo operations - Building 25 (Powerhouse)
	Continue hazwaste removal operations
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 1/20/12	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Smokestack Demolition.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	99	0	1234.89	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	8	0	56.52	
Non Friable ACM	0	215	0	2581.40	
Class II	36	1143	650.27	20,080.01	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	111.5	32.5			144	
Project Totals	8,017.50	1,807.5			9,825	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	144	350	0	1,214	
Project Totals	26,022	9,825	37,180	0	73,027	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.