

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: 4-29-2011

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> 4-27 through 4-29-11 TCEQ and EPA on site to collect samples escorted by Armando Avalos. 4-27-11 Texas Dept of Health inspector on-site to review ACM Abatement activities.</p>
<p><u>Plans and Permitting:</u> Submitted revised Hazard Communication Plan, HASP, Demolition Workplan, Asbestos Abatement Plan, SWP3, and Wind Monitoring and Dust Suppression Plan based on comments provided by the TCEQ received April 15, 2011.</p>
<p><u>Demolition:</u> Demolish Buildings 33, 34, 35, and 37. Demolish caustic tanks #226004, and #226002 Recover miscellaneous salvage motors and wire across site. Remove non-PCB containing oil from transformers.</p>
<p><u>ACM Abatement:</u> Continued friable and non-friable ACM remove from Building 7 and 10.</p>
<p><u>Hazardous Materials Removal:</u> Complete removal of hazardous material originating from the east half of the East Cell House (Building 16 - lower level). Commence hazardous waste removal from Building 16 upper level.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. 4-26-11 - Site Action Level triggered by elevated particulate reading at E-bam unit #1 downwind; PM's notified and implemented additional dust suppression measures accordingly. 4-27 and 4-28 - Demolition work stopped due to wind with northerly component.</p>
<p><u>Other</u> -</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

5/2/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue ACM abatement activities - Building 7 and 10
	Continue demo operations - Small Brick Structures
	Continue hazwaste removal operations - East Cell House - Building 16
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

5/9/2011 -	Continue ACM Abatement activities
	Continue Demo and Hazwaste removal
	Commence Tank cleaning operations

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	3	5	33.24	47.06	
< 60 mm Haz. Waste	1	1	12.56	12.56	
Liquid Hazardous Waste	0	0			
Friable ACM	0	0			
Non Friable ACM	0	0	12.34	12.34	
Class II	17	34	242.64	400.44	
Recycled Metals	0	0			

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	344	46.5			390.5	
Project Totals	1263	99.75			1362.75	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	600	390.5	1345.25	0	2,336	
Project Totals	2,226	1362.75	2500.5	0	6,089	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
No incidents to report this week.

Open Action Items

None this week.

