

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: July 8, 2011

Weekly Activities - Description of Major Tasks Accomplished

Public Relations: None this week.

Plans and Permitting: Submitted Demolition Survey for Facility 1.

Demolition: Demolition of the East Cell House (Building 16) and Facility 1 Silos.

ACM Abatement: Removal of NFACM from West Cell House (Building 26) and Facility 3 .

Hazardous Materials Removal: Removal of hazardous waste originating from the the Reagent Storage (Building 28) and West Cell House (Building 26).

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.

An air sample was collected on June 30, 2011 when the wind was out of the east-northeast (northerly wind component) that had a downwind lead concentration of 0.000273 milligrams per cubic meter (mg/m³), which exceeds the Air Monitoring Program Action Level and Stop Work Level of 0.00015 mg/m³ lead by a factor of 1.82 (i.e., 0.000273/0.00015). Therefore, the E-BAM (real-time particulate concentration) Action Levels and Stop Work Levels have been reduced by a factor of 1.82 for the next two weeks (July 11-July 25, 2011) when the wind direction has a northerly component. During this time, dust suppression adjustments will be implemented to further reduce dust levels.

Other - July 6, 2011 - The project team held a status meeting to discuss demoliton progress to date, project financials, upcoming schedule, and to review areas of improvement.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

| | |
|-------------|---|
| 7/15/2011 - | Continue conducting demolition engineering surveys |
| | Maintain traffic routes in accordance with Traffic Control Plan |
| | Continue Class II debris removal |
| | ACM abatement activities - Facility 1 and West Cell (Building 26) |
| | Demo operations - Complete Building 16 and start Facility 1. |
| | Continue hazwaste removal operations - Facility 1 Silos. |
| | Continue transporting non ferrous salvage materials from site |
| | Maintain decontamination ACM/Haz pads |
| | Continue implementation of Air Monitoring Program |

Week 2

| | |
|-------------|------------------------------------|
| 7/22/2011 - | Continue ACM Abatement Activities |
| | Continue Demo and Hazwaste Removal |
| | Continue Tank Cleaning Operations |
| | |
| | |
| | |
| | |

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

| Material Type | Truck Loads | | Mass Removed (tons) | | Notes |
|-------------------------|-------------|---------|---------------------|----------|-------|
| | Week | Project | Week | Project | |
| >60 mm Haz. Waste | 0 | 31 | 0 | 390.95 | |
| < 60 mm Haz. Waste | 3 | 16 | 36.61 | 187.12 | |
| Liquid Hazardous Waste* | 0 | 26 | 0 | 123,072 | |
| Hazardous Sludge | 0 | 21 | 0 | 292.26 | |
| Caustic Solids | 0 | 19 | 0 | 184.76 | |
| Friable ACM | 1 | 4 | 4.7 | 19.42 | |
| Non Friable ACM | 1 | 55 | 1.1 | 254.84 | |
| Class II | 7 | 277 | 73.80 | 4,109.13 | |

*Units in gallons

On-Site Labor Hours Summary -ERP

| Date | ERP Staff Hours | Subcontractor Hours Summary | | | Totals | Notes |
|----------------|-----------------|-----------------------------|--|--|----------|-------|
| | | Turnstone | | | | |
| Weekly Totals | 173.25 | 41.5 | | | 214.75 | |
| Project Totals | 3,416.00 | 579 | | | 3,995.00 | |

On-Site Labor Hours Summary - Project Total

| Date | SIS Staff Hours | ERP Staff Hours | Camacho Staff Hours | | Totals | Notes |
|----------------|-----------------|-----------------|---------------------|---|--------|-------|
| Weekly Totals | 720 | 214.75 | 933.00 | 0 | 1,868 | |
| Project Totals | 8,946 | 3,995.00 | 15,082.25 | 0 | 28,023 | |

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.