

NTRD Program Disclaimers

1. Disclaimer of Endorsement:

The posting herein of progress reports and final reports provided to TCEQ by its NTRD Grant Agreement recipients does not necessarily constitute or imply an endorsement, recommendation, or favoring by TCEQ or the State of Texas. The views and opinions expressed in said reports do not necessarily state or reflect those of TCEQ or the State of Texas, and shall not be used for advertising or product endorsement purposes.

2. Disclaimer of Liability:

The posting herein of progress reports and final reports provided to TCEQ by its NTRD Grant Agreement recipients does not constitute by TCEQ or the State of Texas the making of any warranty, express or implied, including the warranties of merchantability and fitness for a particular purpose, and such entities do not assume any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represent that its use would not infringe privately owned rights.

**Texas Commission on Environmental Quality
New Technology Research & Development (NTRD) Program
Monthly Project Status Report
GTI Project # 20484**

Contract Number: 582-5-70807-0001

Grantee: Gas Technology Institute

Date Submitted: August 10, 2006

Report for the Monthly period: July 2006

Starting Date: July 1, 2006

Ending Date: July 31, 2006

Section I. Accomplishments *(Please provide a bulleted list of project accomplishments as well as a description of their importance to the project.)*

Accomplishment	Importance to the Project
No Changes from Previous Month	No Changes from Previous Month
GTI is in the final site selection process. The University of Texas, Center for Electro mechanics is a likely participant in the eventual deployment of this technology.	Identifying a suitable deployment site is important during this phase of the project in order to properly scale the hydrogen station supply capability and to configure a hydrogen-fueled vehicle that can be incorporated into the host site's daily operations. This process continues from last month.
GTI and UT – CEM have met with fuel cell bus suppliers and are in the final process of making a selection of a vehicle supplier.	The choice of a bus as the targeted vehicle technology should meet and/or exceed the original project goals, as it will provide on-road testing experience and the potential for greater outreach than earlier options being considered.
GTI and GreenField are in the design and engineering phase of the integrated hydrogen fueling system	The integrated fueling system, consisting of the fuel steam methane reformer, hydrogen purification system, compressor, storage, and dispenser components represents the first such system that will be ready for field deployment.
GTI continues with design and engineering of the Steam Methane Reformer (SMR) hydrogen generation system	The hydrogen generation system is the key technology at the heart of the integrated hydrogen station. It converts pipeline-quality natural gas to "reformate" that is then purified to a hydrogen gas stream. This process continues from last month's report.

Indicate which part of the Grant Activities as defined in the grant agreement, the above accomplishments are related to:

Accomplishment	Grant Activity
----------------	----------------

Host site negotiations for station deployment	Task 1, Article 2.1.2 in the Project S.O.W.
Vehicle proposal evaluations	Task 2
Integrated fueling station engineering and design	Task 1
SMR design, fabrication and testing	Task 1, Article 2.1.1.1 in the Project S.O.W.

Section II: Problems/Solutions

<p>Problem(s) Identified</p> <p><i>(Please report anticipated or unanticipated problem(s) encountered and its effect on the progress of the project)</i></p>	<ol style="list-style-type: none"> 1) GTI reviewed two alternative technical solutions for the vehicle portion of the project: <ol style="list-style-type: none"> a. Modifying an existing vehicle as a fuel cell “plug-in hybrid” that is supplied by the deployment site host, or b. Identifying supplemental funding from new project participant(s) to purchase a fuel cell powered vehicle from an OEM. 2) GTI has requested a no-cost time extension for this project to accommodate the time for identifying a new vehicle supplier. <p>This issue continues from last month’s report.</p>
<p>Proposed Solution(s)</p> <p><i>(Please report any possible solution(s) to the problem(s) that were considered/encountered)</i></p>	<p>GTI has identified supplemental federal funding through a new project partner to obtain a fuel cell bus vehicle that can operate as a “road-ready” vehicle in Texas.</p>

<p>Action(s) Conducted and Results</p> <p><i>(Please describe the action(s) taken to resolve the problem(s) and its effect)</i></p>	<p>GTI has a preliminary agreement in place with a transit agency in Central Texas to operate the fuel cell bus.</p> <p>GTI has located supplemental funding for the fuel cell vehicle. A partnering agreement is being finalized.</p>
--	--

Section III. Goals and Issues for Succeeding Period: *(Please provide a brief description of the goal(s) you hope to realize in the coming period and identify any notable challenges that can be foreseen)*

- Continue preliminary work on the most likely deployment location and begin on-site permitting, gas supply, and operating groundwork.
- Finalize design and preliminary engineering for SMR and for integrated station (will continue for at least two more months)
- Continue the fabrication and testing of the hydrogen generation system.



Date: 8-10-2006

Authorized Project Representative's Signature

**J. Brian Weeks, Associate Director,
Hydrogen Energy Systems
Gas Technology Institute**

NOTE: *Please attach any additional information that you feel should be a part of your report or that may be required to meet the deliverable requirements for tasks completed during this reporting period.*