## **Irrigation Final Inspection Checklist**

Contractor Information		Site/Property Information			
Company Name:		Customer Name:			
Licensed Individual:		Address:			
LI# or LP#:		Permit Number:			

Backflow Prevention Method						
Is there an on-site sewage facility where the	Yes	No				
Is there a private well connected to the public water supply?  Yes No						
Is there a chemical injection system on the irrigation system?  Yes No						
Is there a water meter connected to a private water line with a lawn irrigation connection?  Yes No						
Type of Method: RP PVB SVB AVB DC AG						
Reduced Pressure Principal (RP) Pressure Vacuum Breaker (PVB) Spill Resistant Vacuum Breaker (SVB) Atmospheric Vacuum Breaker (AVB) Double Check Valve (DC) Air Gap (AG)						
Installed per state and local codes? Yes	No	If no, explain:				
T&M Report filed with the water purveyor?	Yes	No	•	_		

Irrigation System Controls					
Is the controller(s) properly installed?	Yes	No	Is the rain sensor(s) properly installed?	Yes	No

Documentation							
Irrigation Controller Manual?	Yes	No	As-Built Drawing?	Yes	No		
Signed Maintenance Checklist?	Yes	No	Warranty Sticker Present?	Yes	No		
Seasonal Watering Schedule?	Yes	No	Sensor(s) Operational Manual?	Yes	No		
Irrigation Statement per RG 344.63 (2)(D)?	Yes	No	Signed Walk Through?	Yes	No		
T&M Report to System Owner?	Yes	No	List of Components Requiring Maintenance?	Yes	No		
Do components match the plan?	Yes	No					
Explain:							

System Operation						
Do all zones turn on?	Yes	No	Are there any leaks?	Yes	No	
Do the heads have the required pressure			Are heads out of vertical alignment?	Yes	No	
to operate efficiently?	Yes	No	Are heads in areas less than 48" wide?	Yes	No	
Are heads adjusted to prevent overspray			Are heads a minimum of 4" from hardscape?	Yes	No	
onto unintended areas?	Yes	No	Are ditches properly compacted?	Yes	No	
Is there 100% coverage of intended area?	Yes	No	Do quick coupler valve boxes have purple lids?	Yes	No	
Other Issues:						

Valves					
Are valves installed correctly?	Yes	No	Are valves accessible for repair?	Yes	No
Are wires in valve boxes connected correctly?	Yes	No	Are valves in appropriate valve boxes?	Yes	No

Reclaimed Water Systems						
Is there a minimum of an 8" by 8" sign, in English and Spanish, posted in the irrigated area that reads,	Yes	No				
"RECLAIMED WATER - DO NOT DRINK" and "AGUA DE RECUPERACIÓN - NO BEBER"?						
Is the irrigation system installed using purple components including pipe, valve box lids and heads?	Yes	No				

Dacc	Fail

**Comments:** 

Inspected by: Inspector #: Date: