

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: May 20, 2011

Weekly Activities - Description of Major Tasks Accomplished

Public Relations: None this week.

Plans and Permitting: May 16 2011 - Met with the LEPC representative, Maricela Cuevas to discuss the site emergency plan. Provided the LEPC site chemical inventory and a site layout map. Items discussed were community notification systems through 89.5 KLUX radio systems, reverse 911, the emergency alerting system and the nixle system. The main number for Crisis Management dispatch was identified as 885-7000. The project team will be included in all future LEPC notifications and monthly meetings.

Demolition: Completed demo of Old Casting Building (Building 7) . Completed recyclable materials removal from Plant Engineering (Building 15) and Power House (Building 25). Completed demolition of Numbered Bins (Building 10) with exception of silos. Removing switch gear from Facility 2 and 3. Demolished HW/NHW Reagent West (Tank 485260) and Ferric Sulfate (Tank 695060) tanks.

ACM Abatement: Completed non-friable ACM removal from Numbered Bins (Building 10) with exception of area around silos. Completed friable ACM abatement in the Zinc Storage structure (Building 32). Continued friable and non-friable ACM removal from Powerhouse.

Hazardous Materials Removal: Shipped hazardous solids originating from Building 16.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.
5-19-11 -12:00 PM-30 minute average of particulate matter concentrations collected at the upwind E-Bam unit between 11:30 AM and 12:00 PM was "zero", resulting in a Stop Work Action Level downwind. PM's were notified and all demo, abatement and hazardous waste removal ceased while additional dust suppression measures were implemented in the work areas and roadway. Work resumed at the site after a subsequent lower reading was collected 30 minutes later.

Other - 5-16 project shut down until at 3:00 pm due to wind with a northerly component. QA/QC inspections conducted daily.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

5/23/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue ACM abatement activities - Building 10 and 25
	Continue demo operations - Building 10, Building 15
	Continue hazwaste removal operations - Second Floor Building 16, Liquid Removal Facility 1, Building 10 Silos, Commence Tank Cleaning.
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

5/30/2011 -	Continue ACM Abatement activities
	Continue Demo and Hazwaste removal
	Continue tank cleaning operations

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	1	6	9.74	56.8	
< 60 mm Haz. Waste	1	2	11.78	24.34	
Liquid Hazardous Waste	0	0			
Friable ACM	0	0			
Non Friable ACM	8	21	37.57	102.07	
Class II	18	88	236.7	1011.54	
Recycled Metals	0	0			

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	232.75	50			282.75	
Project Totals	1,938.25	247.75			2,186.00	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	660	282.75	1,558.00	0	2,501	
Project Totals	4,236	2,186.00	7,349.25	0	13,771	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Steel plate covering pipe trench failed while water truck was positioning to provide dust suppression on debris pile located south of Power House (Building 25). Incident was discussed and corrective action was identified as avoidance of trench crossing except on roadways.

Open Action Items

None this week.