

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: May 27, 2011

Weekly Activities - Description of Major Tasks Accomplished

Public Relations: None this week.

Plans and Permitting: TCEQ conducted a stormwater pollution prevention inspection on May 27, 2011. The inspector reviewed the project plan, inspection records, and conducted a site walk through. No SWP3 violations were identified.

Demolition: Shipped steel and copper from site. Continued general cleanup in demo areas. Complete demolition of the Wastewater Treatment Building (Building 11).

ACM Abatement: Initiated friable and non friable ACM removal at West Bag House (Building 24) and Facility 2 (Building 2). Completed friable ACM abatement in the Zinc Storage structure (Building 32). Continued friable and non-friable ACM removal from Powerhouse.

Hazardous Materials Removal: Removal of caustic solids originating from the Wastewater Treatment Building (Building 11) . Removal and disposal of hazardous liquids originating from Facility 1 tanks. Draining residual fluid from pipes in Facility 1.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.

Other -

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

6/3/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Commence ACM abatement activities - Building 2 and Building 25
	Demo operations - Building 15, Building 32
	Continue hazwaste removal operations - Second Floor Building 16, Liquid Removal Facility 1, Building 11 Silos, Continue Tank Cleaning.
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

6/10/2011 -	Continue ACM Abatement activities
	Continue Demo and Hazwaste removal
	Continue tank cleaning operations

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	6	0	56.8	
< 60 mm Haz. Waste	0	2	0	24.34	
Liquid Hazardous Waste*	7	7	31,406	31,406	
Hazardous Sludge	1	1	12.03	12.03	
Friable ACM	3	3	14.72	14.72	
Non Friable ACM	8	29	36.1	138.17	
Class II	9	97	90.49	1,102.03	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	226.75	50.5			277.25	
Project Totals	2,165.00	298.25			2,463.25	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	660	277.25	1,440.00	0	2,377	
Project Totals	4,896	2,463.25	8,789.25	0	16,149	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.

A project laborer received a laceration while removing light fixtures. This was a first aid incident. Corrective action included a hazard awareness and PPE discussion at the morning safety meeting held at 7:00 am May 25, 2011.

Open Action Items

None this week.