

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



**Weekending: July 22, 2011**

### **Weekly Activities - Description of Major Tasks Accomplished**

<p><u>Public Relations</u>: None this week.</p>
<p><u>Plans and Permitting</u>: None this week.</p>
<p><u>Demolition</u>: Complete demolition of the East Cell House (Building 16), continue demolition of Facility 3 Silos, commence demolition of Facility 1</p>
<p><u>ACM Abatement</u>: Removal of NFACM from West Cell House (Building 26), Facility 2, Facility 3. Conduct ACM abatement at test portion around bottom (&lt;8 feet above ground surface) of smoke stack. Full scale abatement of smoke stack anticipated to commence the week of August 8, 2011.</p>
<p><u>Hazardous Materials Removal</u>: Removal of caustic liquid originating from Facility 1 piping. Completed cleaning of all waste management unit (WMU) tanks. All of the tanks listed on the NOR have now been decontaminated and have meet the site specific decontamination rinsate standards. Four small wooden ASARCO tanks located on the structurally unsound 2nd floor of Facility 2 will be disposed of entirely (tanks and any contents) as hazardous waste. TCEQ will be notified prior to removal of these small wooden ASARCO tanks in the event TCEQ would like to sample the tank contents.</p>
<p><u>Air Monitoring</u>: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. Action Levels and Stop Work Levels have been reduced by a factor of 1.82 for the next two weeks (July 11-July 25, 2011) when the wind direction has a northerly component. During this time, dust suppression adjustments will be implemented to further reduce dust levels. July 18, 2011 - Wind with northly component detected at 11:50 am, project management implement a voluntary stop work for all abatement and demolition activities. July 19, 2011 - Wind with northly component detected at 3:00 pm, project management implement a voluntary stop work for all abatement and demolition activities.</p>
<p><u>Other</u> - None this week.</p>

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

7/29/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities - Facility 3
	Demo operations - Building 16 and continue Facility 1.
	Continue hazwaste removal operations
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

**Week 2**

8/5/2011 -	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Continue Tank Cleaning Operations

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	33	0	416.09	
< 60 mm Haz. Waste	0	19	0	209.48	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	21	0	292.26	
Caustic Solids	2	21	29.61	214.37	
Friable ACM	0	4	0	19.42	
Non Friable ACM	48	107	1022.84	1294.71	
Class II	19	323	225.55	4,766.95	

\*Units in gallons

**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	222	60			282	
Project Totals	3,864.50	691			4,555.50	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	718	282	1,141.00	0	2,141	
Project Totals	9,664	4,555.50	17,422.25	0	31,642	

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
Daily tailgate meetings are conducted every day at 7:00 am.

**Open Action Items**

None this week.