

Monthly Status Report Former ASARCO-Encycle Facility Demolition



Monthly Update Weekending: August 10, 2012

Weekly Activities - Description of Major Tasks Accomplished

<u>Public Relations</u> : None this month.
<u>Plans and Permitting</u> : None this month.
<u>Demolition</u> : WE 7-20 - Storm drain cleaning and repairs. General site cleanup. WE 7-27 - Storm drain cleaning and repairs. General site cleanup. Take down of wind tarps and begin removing waste oil from polytotes. WE 8-3 - Pump water from West Cell House in preparation for debris removal. Continue waste oil removal. Repair monitoring well concrete aprons damaged during demolition activities. Continue storm drain cleaning/repairs and general site cleanup. WE 8-10 - Complete storm drain cleaning/repairs and general site cleanup.
<u>ACM Abatement</u> : None this month.
<u>Hazardous Materials Removal</u> : WE 7-20 - Hazardous waste liquid removed from triple rinsing and caustic solids removed from Building 43 vessel. WE 8-3 - Hazardous waste from storm drain cleaning. Liquid hazardous waste from Building 3 and pit east of building 26. WE 8-10 Hazardous waste from storm drain cleaning.
<u>Air Monitoring</u> : - Conducting air monitoring in accordance with air monitoring program. (2) E-Bam units operational during all demo and hazwaste removal activities. Several particulate action levels were detected during the month as noted in the particulate monitoring reports. Dust suppression measures were increased during these events and particulate levels were lowered below action thresholds.
<u>Other</u> - Final walk through inspection with Trustee and his representatives, EPA, TCEQ, and TDSHS was conducted on July 17, 2012. Follow up inspections with Trustee representatives were conducted on identified action items.

Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

	Project Complete.

Week 2

Monthly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Month	Project	Month	Project	
>60 mm Haz. Waste	2	129	9.45	1584.15	All material has been removed from the site.
<60 mm Haz. Waste	0	35	0	434.3	
Liquid Hazardous Waste*	1	28	1915	128,043	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	2	32	19.12	343.84	
Friable ACM	0	9	0	66.86	
Non Friable ACM	0	236	0	2651.92	
Class II	5	1882	66.49	33,724.01	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Monthly Totals	174	0			174	Onsite work is complete
Project Totals	11,064.00	2,082.0			13,146	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Monthly Totals	2880	174	-	0	3,054	Onsite work is complete
Project Totals	47,622	13,146	38,796	0	99,564	

Health and Safety

Work has been completed at the site.

Open Action Items

--