

Texas Commission on Environmental Quality
New Technology Implementation Grant (NTIG) Program
Operation Phase Annual/Final Status Report

Contract Number:	582-19-90660-0402
Grantee:	University of Texas at Arlington
Report for the Annual Period:	September 2022 - August 2023 Resubmitted: Feb 22, 2024

Section I. Accomplishments

Provide a bulleted list of operations of the facility during the past year. Include exact numbers and/or estimates.

- The TEP (Thermal Energy Plant) Boilers 1 and 2 have been running in normal operation all year with no operational issues.
- Boiler 1 has a run time of 1967 hours Boiler 2 has a run time of 2329 hours on natural gas
- Estimated NOx saving is 60% over retrofitted burner system.

Section II. Key Events and Issues

Report any key events that occurred during this reporting period. Please include any major project updates that impacted operations.

- Staff operators were provided annual training from the burner controls manufacturer.

Report any anticipated or unanticipated problem(s).

- Starting and running the boilers on the diesel fuel was difficult due to the incomplete atomization of the diesel fuel going into the boiler. The boiler took a long time to startup and would shutdown periodically during diesel operations. The diesel fuel is a backup fuel and only used if we have natural gas curtailment. We do run each boiler on diesel fuel each year to ensure proper operation.

Proposed Solution(s): Report any possible solution(s) to the anticipated or unanticipated problem(s).

- Consult with the burner manufacturer or and consulting engineer to redesign the diesel delivery system.

Action(s) Conducted and Results: Describe the action(s) taken to resolve the anticipated or unanticipated problem(s). Were the actions successful in resolving the problem?

- The burner manufacturer helped make design changes to the existing system and components were changed to make the system more reliable.
- An upgraded compressed air system and oil train components were installed to make it easier to run the boiler on the emergency diesel fuel.
- These actions allowed easier startup on the diesel system and were successful.

Section III. Provide a summary of the overall state of the facility and grant funded equipment.

- The TEP has been running in normal operation and the newly installed burner controls have been operational and in excellent condition.
- Periodic preventative maintenance is performed on the burner control systems and recorded per manufacturers recommendations.

Section IV. Goals and Issues for Upcoming Period

Provide a brief description of the project goal(s) you hope to realize during the next reporting period.

- Continue to run these boilers as recommended so our emission footprint in minimized.
- Continue to look at new technology that will make sense for UTA to reduce emissions further.
- Maintain yearly training and preventative maintenance to ensure proper operation in the future.

<i>Authorized Official/Project Representative's Name and Signature: Robb Chock</i>	Date:	2/22/2024
Robb Chock, P.E.		
Director of Mechanical Operations - UTA		

This form may be submitted via e-mail to your Grant Manager or a paper copy may be sent to the following address:

Texas Commission on Environmental Quality
Air Grants Division, (NTIG), MC-204
P.O. Box 13087
Austin, Texas 78711-3087