

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: May 25, 2012

Weekly Activities - Description of Major Tasks Accomplished

<u>Public Relations:</u> None this week.
<u>Plans and Permitting:</u> None this week.
<u>Demolition:</u> Crews continued clean up of the site with an emphasis on clean up of the Building 25 area throughout the week. Completed demolition of the Reagent Storage Building 36.
<u>ACM Abatement:</u> None this week.
<u>Hazardous Materials Removal:</u> None this week.
<u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program. (2) E-Bam units operational during all demo, ACM abatement, and hazwaste removal activities. 5/25 - An action particulate level was detected at 11:00 am. Dust suppression measures were increased and no further action levels occurred during the work day.
<u>Other</u> - High winds damaged geotextile fabric at Building 26 site, repairs will be completed as soon as possible.

Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 6/1/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal from cleanup operations
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 6/8/12	Continue site cleanup.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	114	0	1464.29	
<60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	27	0	126,128	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	29	0	310.94	
Friable ACM	0	9	0	66.86	
Non Friable ACM	0	235	0	2651.50	
Class II	39	1826	657.67	32,889.73	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	62	0			62	
Project Totals	10,477.20	2,082.0			12,559	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	62	-	0	782	
Project Totals	39,702	12,559	38,796	0	91,057	

Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
 Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.