

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Weekending: June 1, 2012**

**Weekly Activities - Description of Major Tasks Accomplished**

<u>Public Relations:</u> None this week.
<u>Plans and Permitting:</u> None this week.
<u>Demolition:</u> Crews continued clean up of Building 3, Building 4, and Building 25 areas.
<u>ACM Abatement:</u> None this week.
<u>Hazardous Materials Removal:</u> None this week.
<u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program. (2) E-Bam units operational during all demo, ACM abatement, and hazwaste removal activities. 5/29 and 5/30 - Action particulate levels detected at 9:00 and 9:30 am, respectively. Dust suppression measures were increased and no further action levels occurred during each work day.
<u>Other</u> - Began installation of fall protection barricades around pits. Completed repairs to Building 26 soil cover.

**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

Week Ending - 6/8/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal from cleanup operations
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

**Week 2**

Week Ending - 6/15/12	Continue site cleanup.

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	114	0	1464.29	
<60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	27	0	126,128	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	29	0	310.94	
Friable ACM	0	9	0	66.86	
Non Friable ACM	0	235	0	2651.50	
Class II	5	1831	83.38	32,973.11	

\*Units in gallons

**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	62	0			62	
Project Totals	10,539.20	2,082.0			12,621	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	62	-	0	782	
Project Totals	40,422	12,621	38,796	0	91,839	

**Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
 Daily tailgate meetings are conducted every day at 7:00 am.

**Open Action Items**

None this week.